# HIC-LC3-24 Limitations

Synthetic training content. Not a real Holcim trial report.

HIC-LC3-24 Limitations and Handover Notes

1. Water demand
LC3 mixes in this synthetic set showed about 8 percent higher water demand than the CEM I control at the same water/binder. Acknowledge this before calling a mix handover ready.

2. Color
LC3 mortars were a slightly warmer hue than CEM I. Not a spec fail. Do not call it a defect in a plant note.

3. Plant constraint
Loire Plant clay calcination capacity in this training story is 80 t/day.
Silo allocation for calcined clay is not decided.

4. Fineness
Calcined-clay fineness varied between 3800 and 4500 cm2/g in lab batches.
Protocol target is 4200 cm2/g Blaine.

5. Mix M13
M13 failed the 28-day spec (41.2 MPa versus 42.5 MPa). It is not a mix-card candidate until recast.

6. Banned claims
Do not claim commercial ECOPlanet or ECOPact equivalence.
Do not present 90-day pending cubes as finished results.
Do not invent customer tons or extra plants.

7. Open questions for the plant
- Which mixes stay in the plant-ready set
- Silo allocation for calcined clay
- Fineness gate on day one