hic loire plant handover note

Synthetic training content. Not a real Holcim trial report.

Loire Plant handover note (synthetic)

> Synthetic plant-facing note for training. Loire Plant is not a real site report.

Audience

Loire Plant quality and production, copied to the HIC lab lead.

What the plant is being asked to take

A plant-ready mix card for **HIC-LC3-24** mixes that already pass the 28-day spec of **42.5 MPa** and sit in Trial_Stage Plant-ready.

HIC numbers the plant may quote

From the HIC trial, not from literature:

- Mix M12, LC3-50, clinker factor 0.52, 28-day 44.8 MPa, pass
- Mix M13, LC3-50, clinker factor 0.50, 28-day 41.2 MPa, fail (not for mix card)
- Mix M21, LC3-35, clinker factor 0.65, 28-day 47.1 MPa, pass
- Mix M01, CEM I control, 28-day 52.4 MPa (benchmark only, not the handover product)

Open plant items (must be true before handover ready)

1. Silo allocation for calcined clay (capacity cited in the limitations file: 80 t/day)
2. Fineness gate versus the protocol target of 4200 cm2/g Blaine
3. Acknowledgement that LC3 water demand was higher than CEM I in this synthetic set (about 8 percent)
4. Quality gates on 28-day spec only; do not use 1-day cubes as the handover gate

What the plant should refuse

- Any commercial ECOPlanet label on this mix card

- Any 90-day number (still pending for several mixes)

- Any literature range presented as a Loire result